

# 35% work completed on Bundelkhand e-way

## Completed Five Months Ahead Of Time

TIMES NEWS NETWORK

**Lucknow:** The construction of Bundelkhand Expressway has been going on at exceptional speed and about 35% of the work has been completed five months ahead of time.

Reviewing the ongoing work on Saturday, Uttar Pradesh Expressways Industrial Development Authority (UPEIDA) CEO Awanish Awasthi said the target for completing 35% work of the project was July 2021, but it has been completed ahead of



UPEIDA CEO Awanish Awasthi reviewed the work on Saturday time.

Awasthi directed officials to speed up work and ensure presence of machinery and technical staff on the site in sufficient strength.

He said special attention must be paid to the quality of work and there should be no compromise on it. Regular testing must be done to ensu-

re best quality work and any shortcomings identified in third party audit should be rectified at the earliest, he added.

"Power lines coming in the way should be shifted latest by March and remaining land be acquired at the earliest. Signages should be in accordance with Indian Road Congress standards," he said.

So far, clearing and grubbing work is 92.25% complete while 76.86% of the earth work has also been done. Out of 819, 411 structures have been completed. The four lane expressway, expandable to six lanes, will have four rail overbridges, six toll plazas, seven ramp plazas, 14 large bridges, 268 small bridges, 18 flyovers and 214 underpasses.